

SWOT analysis for project **P2026011 - Purchase two shunting locomotives**

Strengths

- Budget is already approved and available.
- Clear alignment with the national strategic plan.
- Experienced team assigned as project owners.
- Shunting locomotives are specifically adapted for the new service.

Weaknesses

- Dependence on monthly Board meetings for all authorizations.
- Mandatory requirement to find at least three providers to proceed.
- Purchase process stops immediately if initial budget checks fail.
- Need for separate driver training outside the project scope.

Opportunities

- Option to purchase second-hand vehicles to save time/cost.
- Establishing a rail-based alternative to truck transport.
- Using acquired knowledge for future rolling stock projects.
- Modernizing national freight infrastructure.

Threats

- Long delivery delay (minimum 55 natural days).
- Five-day transport time via rail to the Andorra shed.
- Significant project downtime during Summer and Christmas holidays.
- Dependence on international providers for specialized equipment.

SWOT analysis for project **P2026012 - Build branch line for Juberri Ale**

Strengths	Weaknesses
- Critical materials (tracks, signals) are already in stock. - Geographic situation is ideal for branch line construction. - Site access is already possible via existing roads. - No catenary extension needed due to hybrid locomotives.	- Strict 48-hour limit for alternate traffic interruptions. - Mandatory 3-day wait between any track interruptions. - Complex 12-step shunting process required for operations. - Concrete truck capacity limited to one platform at a time.
Opportunities	Threats
- High-profile public relations via RTVA television coverage. - Securing the first anchor customer for the CargoCare service. - Building a template for future customer branch lines. - Integration with the successful "Travel as you please" initiative.	- Severe weather delays based on meteorological advice. - Concrete requires 4 full days to solidify before finishing. - Safety risks while working on active main lines. - Holiday shutdowns in 2026 and 2027 stalling construction.